

BESS: Delivery of Battery and PCS

This checklist ensures proper acceptance and inspection of battery and power conversion system (PCS) components on delivery. Complete all items to verify that the components arrive in acceptable condition and match order specifications.

Battery & PCS Acceptance Checklist

Shipment Acceptance

- Take pictures of the container exterior
- Shipment type and quantity is consistent with **Material Acceptance Form**
- Sign the **Material Acceptance Form**

Container Exterior Inspection

- All container doors are complete and locked
- Container surface is not damaged
- External nameplate, logo, and serial number are not damaged

Container Interior Inspection

- Battery rack, DC panel, AC panel, and System panel are intact
- No water inside of container
- Normal appearance of internal components

Inspector Name:

Date:

(Print Name)

Signature:

Company/Organization: